

DAKOTA ACCESS, LLC PIPELINE PROJECT
MONTHLY CONSTRUCTION STATUS REPORT
CASE NUMBER PU-14-842
JULY 2016

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	72%
Pipe Stringing	61%
Engineering & Bending	58%
Welding	53%
Coating	50%
Ditching	47%
Lower-In & Backfill	43%
Tie Ins	30%
Testing	0%
Clean Up	14%
TOTAL	44%

Unweighted Activity	Percent Complete
Road Bores	46%
Directional Drills	31%

The Project is being constructed simultaneously in three sections by two different Contractors:

1. Stanley to Watford City by **Precision Pipeline, LLC**
 2. Watford City to Lake Oahe by **Precision Pipeline, LLC**
 3. Lake Oahe to the State Line by **Michels Corporation**
- Two recordable injuries to report for the period
 - Construction commenced on all three sections May 16, 2016.
 - Mechanical completion date is October 31, 2016.



Dakota Access Pipeline Project
Monthly Construction Status Report
Case Number: PU-14-842
July 1,2016 through July 31,2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.		N/A	979-480-5924

Facilities Construction

This Month's Activities
Stanley: Civil operations continued on drilling and pouring concrete for new pipe support piers throughout the facility. Building forms and pouring concrete for various concrete pads. Construction of tanks continues this month with the installation of fixed roof plates and supports, installing support legs and seals on Internal Floating Roofs (IFRs).
Ramberg: Civil operations continued on drilling and pouring concrete for new pipe support piers throughout the facility. Building forms and pouring concrete for various concrete pads. Construction of tanks continues this month with the installation of fixed roof plates and supports, installing support legs and seals on Internal Floating Roofs (IFRs)
Epping: Civil operations continued on drilling and pouring concrete for new pipe support piers throughout the facility. Building forms and pouring concrete for various concrete pads. Construction of tanks continues this month with the installation of fixed roof plates and supports, installing support legs and seals on Internal Floating Roofs (IFRs)
Trenton: Civil operations continued on drilling and pouring concrete for new pipe support piers throughout the facility. Building forms and pouring concrete for various concrete pads. Construction of tanks continues this month with the installation of fixed roof plates and supports, installing support legs and seals on Internal Floating Roofs (IFRs)
Watford City: Civil operations continued on drilling and pouring concrete for new pipe support piers throughout the facility. Building forms and pouring concrete for various concrete pads. Construction of tanks continues this month with the installation of fixed roof plates and supports, installing support legs and seals on Internal Floating Roofs (IFRs)
Johnson's Corner: Civil operations continued on drilling and pouring concrete for new pipe support piers throughout the facility. Building forms and pouring concrete for various concrete pads. Construction of tanks continues this month with the installation of fixed roof plates and supports, installing support legs and seals on Internal Floating Roof (IFR) on tank T-7100 and installing shell rings on tank T-7200.



Dakota Access Pipeline Project
Weekly Construction Status Report

Case Number: PU-14-842

July 1, 2016 through July 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Next Month's Activities
Stanley: Operations will continue drilling piers for structural supports. Continue installing fixed roof supports and plates, internal floating roof fixtures. Constructing foundations for buildings and installing equipment. Fabricating process piping throughout facility. Installing electrical wiring throughout facility.
Ramberg: Operations will consist of drilling piers for structural supports. Continue installing fixed roof supports and plates, internal floating roof fixtures. Constructing foundations for buildings and installing equipment. Fabricating process piping throughout facility. Installing electrical wiring throughout facility.
Epping: Operations will consist of drilling piers for structural supports. Continue installing fixed roof supports and plates, internal floating roof fixtures. Constructing foundations for buildings and installing equipment. Fabricating process piping throughout facility. Installing electrical wiring throughout facility.
Trenton: Operations will consist of drilling piers for structural supports. Continue installing fixed roof supports and plates, internal floating roof fixtures. Constructing foundations for buildings and installing equipment. Fabricating process piping throughout facility. Installing electrical wiring throughout facility.
Watford City: Operations will consist of drilling piers for structural supports. Continue installing fixed roof supports and plates, internal floating roof fixtures. Constructing foundations for buildings. Fabricating process piping throughout facility. Installing electrical wiring throughout facility.
Johnson's Corner: Operations will consist of drilling piers for structural supports. Continue installing fixed roof supports and plates, internal floating roof fixtures. Constructing foundations for buildings and installing equipment. Fabricating process piping throughout facility. Installing electrical wiring throughout facility. Install and weld shell rings on tank T-7200



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Weekly Construction Status Report

Case Number: PU-14-842


July 1,2016 through July 31,2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	50%	In progress
Ramberg	50%	In progress
Epping	50%	In progress
Trenton	50%	In progress
Watford City	50%	In progress
Johnson's Corner	50%	In progress

Tank Construction		
Site	%Complete	Status
Stanley	85%	In Progress
Ramberg	85%	In Progress
Epping	85%	In Progress
Trenton	85%	In Progress
Watford City	85%	In Progress
Johnson's Corner	85%	In Progress



DAKOTA ACCESS, LLC PIPELINE PROJECT
 MONTHLY CONSTRUCTION STATUS REPORT
 CASE NUMBER PU-14-842
 JULY 2016

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	72%
Pipe Stringing	61%
Engineering & Bending	58%
Welding	53%
Coating	50%
Ditching	47%
Lower-In & Backfill	43%
Tie Ins	30%
Testing	0%
Clean Up	14%
TOTAL	44%

Unweighted Activity	Percent Complete
Road Bores	46%
Directional Drills	31%

The Project is being constructed simultaneously in three sections by two different Contractors:

1. Stanley to Watford City by **Precision Pipeline, LLC**
 2. Watford City to Lake Oahe by **Precision Pipeline, LLC**
 3. Lake Oahe to the State Line by **Michels Corporation**
- Two recordable injuries to report for the period
 - Construction commenced on all three sections May 16, 2016.
 - Mechanical completion date is October 31, 2016.